COMPLETION REPORT

1	Name of the work	Providing Assured Minimum facilities (AMF) to all Polling Stations of Loksabha Elections -2019 pertains to ward no. 15 (others)
2	Sanctioned Estimate No. & Date	FE|DD|TS|22|18-19, dt. 20|3|19.
3	Head of Account which is chargeable	P-005H.
4	Instrument Order NO. & Date	FE|DD|NO|03|18-19 dt. 10|5|19.
5	Name Of Contractor	Sreerama reddy, #62, Behind Widia, Ashok Nagara, Bangalore- 560073
6 a	Time Stipulated for Completion of work	20 days.
b	Delay in Exculpation of Work	—
7	Measurement recorded in	672|17-18.
8	Check Measurement of the Asst	Page No: 67|48 to 67|51
9	Name of the office/official in charge of the work	BBMP Dasarahalli Sub-division ~~Chitthaiah~~ AE.
10	a) Asst. Eng/junior Eng	Chitthaiah A E
	b) Asst. Exe Engineer	Vijaya Kumar T.D.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
RS 1.70 lakhs.	146268.00/-	—	23732.00/-

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER. ASSISTANT EXECUTIVE ENGINEER EXECUTIVE ENGINEER

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARAPALIKE
CHECK LIST TO BEFURNISHED WITH THE WORK BILLS

1	Name of Work	Providing Assured Minimum facilities (AMF) to all Polling Stations of Loksabha Elections -2019 pertains to ward no. 15 (others)
2	Head of A/c	
3	Estimated Coat	
4	Amount Put To tender	
5	Mode of Entrustment	
6	Name of contractor	Sreerama reddy, #62, Behind Widia, Ashok Nagara, Bangalore- 560073
7	Tender Amount/Premium	
8	Work order No. With Date	
9	Date Of Starting	
10	Due date of completion	
11	Time Extension if sancation	
12	LOC released so Far	
13	Payment made so far	
14	Lock Requested no	
15	Present Bill details Enclousers	
	a) Bill no claimed now	
	b) Technical Report	
	c) Materials consumption statement	
	d) Inspection report if any	
	e) Quality test report	
	f) Penalty imposed for Delay	
	g) Completion report/actual date of completion	
	h) Bill recorded in MB/Page No.	
	i) Prepared bill as passed in Division office	
	j) Comparative statement (along with EIRL/WS)	
	k) Savings /Excess, if any	
16	Recommendation of E.E	
17	Remarks/Observation/Findings in head office	

ASSISTANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER.

Scanned by CamScanner